

**Habitat for Humanity of San Antonio, Inc.  
2021 Build Summary**

Sponsor: <i>St. Mark Catholic</i>			House:			
Family:			Address:			
Date	Week day	Day #	Tasks	Volunteer Age Limits	# of Volunteers Per Day	Comments
Mon-Thurs			<i>Layout slab and prepare for weekend.</i>			
01/29/21	Friday	1	Stand, plumb and brace wall panels Install front porch beam Load trusses Prime and paint all exterior trim	16 and up 18 and up 18 and up 14 and up	15	
01/30/21	Saturday	2	Stand trusses Install A/C housing unit and attic access box Start installing fascia Hang blue board wall sheathing	14 and up 14 and up 18 and up 18 and up	15	
Mon- Thurs			<i>Contractors:Complete truss and fascia, Decking, felt, plumbing top-out and gas.</i>			
02/05/21	Friday	3	Complete Blue Board Install windows Install exterior doors and locks Start siding	16 and up 16 and up 16 and up 16 and up	15	
02/06/21	Saturday	4	Install front porch posts Install house numbers Framing punch list	16 and up 16 and up 18 and up	15	
Mon- Fri			<i>Contractors: Electric rough-in, Mechanical rough and shingle; Poly/wall insulation and drywall starts. Inspections: plumbing, electrical, mechanical, frame and E star.</i>			
02/12/21	Friday	5	Complete Siding Start soffit installation	14 and up 16 and up	15	
02/13/21	Saturday	6	Paint/Caulk exterior Finish Soffit Install window and corner trim on exterior	14 and up 16 and up 16 and up	15	
Mon- Fri			<i>Drywall and texture complete. CPS install underground utilities.</i>			
02/19/21	Friday	7	Catch Up Day Caulk and touch up paint on exterior Install porch rail	16 and up 14 and up 16 and up	15	
02/20/21	Saturday	8	Catch Up Day Complete any previous tasks Assemble shed Clean floors and cover with paper	16 and up 16 and up 16 and up 14 and up	15	
Mon- Fri			<i>CPS install eletric meter</i>			
02/26/21	Friday	9	Paint walls, ceilings, doors and trim Floor prep for tile Clean up site	14 and up 14 and up 14 and up	15	
02/27/21	Saturday	10	Install floor tile Assemble and Install cabinets Paint 2nd coat on doors, trim and base	16 and up 16 and up 14 and up	15	
Mon- Fri			<i>Contractors: Countertop install, plumbing trim, electrical trim and mechanical trim; top soil and dig post h</i>			
03/05/21	Friday	11	Install interior doors and trim Finish Floor Tile Install wire shelving Install interior hardware	18 and up 18 and up 16 and up 16 and up	15	
03/06/21	Saturday	12	Caulk and touch up paint interior trim Install fence posts Start final punch list Clean house Pre-landscape	14 and up 16 and up 16 and up 14 and up 14 and up	15	
Mon- Fri			<i>Inspections: Plumbing and gas finals, electrical and building finals</i>			
03/13/21	Saturday	13	Install fence fabric and cedar pickets Complete any and all remaining tasks Clean house	16 and up 16 and up 14 and up	15	
Mon-Fri			<i>House completion and landscaping preparation work.</i>			
03/20/21	Saturday	Catch up	Catch Up Day	16 and up	15	
04/10/21	Saturday	LD	Landscape	14 and up All	15 Any	
04/10/21	Saturday	D	Dedication Ceremony			
Mon-Thurs			Prepare for appliance installation & home closing	Habitat Staff		

**Schedule based on house progression and subject to change.**

**Revision date: 12/3/2020**